

BENTEN ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 11/14/2022-11/18/2022



Balfour Beatty

Current Activities 11/14/22-11/18/22

- Received the building permit on 11/3
- Continue demolition of ceiling tile and grid
- Began removing mechanical ductwork
- Began removing unit ventilators
- Began removing plumbing fixtures and equipment
- Began tying up lights, detectors, etc.
- Began removing light fixtures and storing until re-install
- Began removing flooring, base, and adhesive



Ceiling Removed at the Front Entrance Hallway

Upcoming Activities 11/21/22-11/25/22

- Complete demolition of all ceiling tile and grid
- Continue removing mechanical ductwork and equipment
- Continue removing plumbing fixtures and equipment
- Continue tying up existing lights, detectors, etc.
- Continue removing light fixtures and storing until re-install
- Continue removing flooring, base, and adhesive
- Jobsite closed on 11/24 and 11/25 for Thanksgiving



Demolition of Ceilings and Floors

Activities



Ceilings and Ductwork Removed in Classrooms



Toilets, Sinks, Partitions, and Ceilings Removed from the Bathrooms



Storage of Existing Lights Until Re-Install



Ceiling and Ductwork Removed in the Gym Area



New HVAC Equipment Beginning to Arrive On Site



HVAC Equipment Removed from Classrooms

 **BRPH**

Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$0.00
- Budget Status: Within GMP



Balfour Beatty