

# BENTEEN

## ELEMENTARY SCHOOL

*Weekly Construction Progress Report*  
*Week 01/02/2023-01/06/2023*



**Balfour Beatty**

## Current Activities 01/02/23-01/06/23

- Complete
  - Removal of all mechanical, electrical, and plumbing equipment
  - Testing and survey of existing exterior cameras
- Started/Ongoing
  - Cutting block for install of new ductwork
  - Hanging the new VRF cassette systems and associated piping
  - Installing new overhead feeder conduit for mechanical units and emergency lighting
  - Masonry infill at unit wall ventilators
  - Selective demolition of casework

## Upcoming Activities 01/09/23-01/13/23

- Install indoor mechanical units and branch selectors
- Ceiling work in restrooms
- Field measuring for toilet partitions
- Low voltage management of existing cabling
- Selective demolition for secure entry vestibule



Block cut and rough-in of mechanical ductwork  
in Area D



Installation of feeder conduit for VRF cassette  
unit in Area E

## Progress Photos



Rough-in of lineset piping to VRF unit in Area B



Selective demolition of casework in Area D



Installation of VRF cassette in ceiling of restroom in Area A



CMU infill at unit ventilator locations in Area D (West)



Rough-In of VRF cassette and piping in classroom of Area B



Delivery received of mechanical equipment

 **BRPH**

**Balfour Beatty**

## Project Schedule

- Schedule Status: On Schedule



## Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$1,027,541
- Budget Status: Within GMP

