

BENTEEN

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 01/16/2023-01/20/2023



Balfour Beatty

Current Activities 01/16/23-01/20/23

- Complete
 - Installation of spiral duct in Area A
 - Hanging new VRF cassette systems
 - Installation of temporary partition at school entrance in Area E
- Started/Ongoing
 - Installing linesets and drains at VRF cassettes
 - Installing fire dampers and round pipes in Area B
 - Low voltage management of existing cabling
 - Intercom and Burglar alarm wiring installation
 - Pulling of electrical wire in Areas B and C

Upcoming Activities 01/23/23-01/27/23

- Ceiling work in restrooms
- New roofing of kitchen roof in Area E
- Selective demolition for secure entry vestibule
- Removal of trees in courtyard
- Installation of equipment rails on roof
- Wall prep for paint



Intercom and Burglar alarm wiring installation in Area E



Installation of spiral duct in Area A

Progress Photos



Installation of duct and fire smoke dampers in Area D (West)



Installation of temporary partition at main entrance to building



Demolition of hard ceiling in restroom of Area D (East)



Pulling of electrical wire in Area B



Receipt and storage of all plumbing fixtures



Installation of round pipe and fire dampers in Area C

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$2,335,159
- Budget Status: Within GMP

