

BENTEN

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 05/8/2023-05/12/2023



Balfour Beatty

Current Activities 05/8/23-05/12/23

- Installation of electrical shut off switches for VRF system at area D and E.
- Installation of low voltage data drops in Area A,B,C
- Install Lights & low volt in ceiling grid in area A, B, C
- Install Corridor Lights – Ongoing
- Cut Ceiling Tile Border
- Final Coat of Finish Paint and Accent walls in Area B,C
- Paint Bathroom Ceilings
- Final Coat of Finish Paint remaining Areas
- Install Ceiling Grid in Area E, Kitchen, and Cafeteria
- Install Ceiling Tile Area C
- VCT Flooring Install Area E
- Pressure washing Exterior of building
- Install Light fixtures and devices in Area E
- Install security cameras



Classroom's nearing completion



Exterior of Building currently being pressure washed



 **BRPH**

Upcoming Activities 05/15/23-05/19/23

- LED Monument Sign install
- Area A Ceiling Tile install
- Cleaning for upcoming wax
- Vacuum VRF systems
- Area B,C ceiling tile install

Balfour Beatty

Progress Photos



Air Barrier applied on exterior of security vestibule



Ceiling Grid and Tile install in Cafeteria Area



New markerboards install throughout building



New Casework/Cabinets installed in classrooms



New transformer and switchboards installed

 **BRPH**

Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$5,548,213
- Budget Status: Within GMP



Balfour Beatty