

BENTEN

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 05/29/2023-06/02/2023



Balfour Beatty

Current Activities 05/29/23-06/02/23

- Electrical shut-off switches installation for VRF system Area D and E - Completed
- Installation of low voltage data drops Area A, B, C - Completed
- Install Lights & low volt in ceiling grid Area A, B, C - completed
- Install Corridor Lights – completed
- Ceiling tile install Area B and C - completed
- Cut Ceiling Tile Border - completed
- Paint Bathroom Ceilings - completed
- Final Coat of Finish Paint remaining Areas - ongoing
- VCT Flooring Install Area D - Completed
- VCT Flooring Install Area E – Cafeteria ongoing
- Install Light fixtures and devices in Area E - completed
- Cleaning for upcoming wax – completed
- VCT Flooring Install MDF and IDF rooms - Completed
- Vacuum VRF systems – completed
- Tie gas piping into rooftop units
- Rough-in the Vestibule
- Star up VRF System
- Waxing Classrooms and Hallways A,B, C and D west.

Upcoming Activities 06/05/23-06/09/23

- Ceiling Tile Installation - Cafeteria
- VCT Flooring Install - Cafeteria
- Parking lot pavement Replacement
- Daikon Unit Start-up
- LCT Installation
- Gas line painting Replacement of Network Switches
- Activation of LED Monument Sign



Waxing of Classroom floor ongoing



LVT installation for Assistant Principal's
Office

Progress Photos



Canopy's Exterior Light Installed



VCT Installation for MDF

 BRPH

Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$5,589,513
- Budget Status: Within GMP

