

BENTEN

ELEMENTARY SCHOOL

Weekly Construction Progress Report
Week 06/26/2023-06/30/2023



Balfour Beatty

Current Activities 06/26/2023-06/30/2023

- Install River rock gravel around ground HVAC Units - Completed
- Connect & Start-up New HVAC Equipment - Ongoing
- Fire Alarm Testing and Troubleshooting – Ongoing
- Install Fencing – Outside Air Units - Completed
- New Classroom Furniture - Ongoing
- Install Kitchen Equipment - Completed
- Final Arborist Inspection – Completed
- Air Handling Units Install - Completed
- Painted Gas Line - Completed
- Startup Existing Elevator

Upcoming Activities 06/03/23-06/07/23

- Mechanical and Plumbing Final Inspections
- Install Temporary Entry / Access Point
- Mechanical Final Inspection
- Plumbing Final Inspection
- Kitchen Health Inspection
- Final Clean of Building



Cast Stone Lettering



River rock gravel around ground HVAC Units

Progress Photos



Painted Gas line



New Classroom Furniture Setup

 **BRPH**

Balfour Beatty

Project Schedule

- Schedule Status: On Schedule



Project Financials

- Construction GMP: \$9,989,727.77
- Progress Billed to Date: \$7,734,405.60
- Budget Status: Within GMP

