

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

February 20, 2020

**Prepared For:** Atlanta Public Schools

**Prepared By:** Seth Nama



Brick Staining



Completed Brick



Epoxy Flooring Prep



Accent Paint in Cafeteria



Level 1 Drywall in New Addition



Front Entrance Wall Framing

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

February 20, 2020



### Last Week's Activities:

- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Completed bathroom wet walls
- Continued VRF installation in buildings 2033 & 2040
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Continued brick installation on new addition
- Began brick staining
- Completed curtain wall and storefront glazing at new addition

### This Week's Activities:

- Completed first coat of paint at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began epoxy flooring in bathrooms
- Continued VRF installation in buildings 2033 & 2040
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Completed brick installation on new addition
- Continued brick staining
- Completed curtain wall and storefront glazing at new addition

### Next Week's Activities:

- Continue Epoxy flooring in bathrooms
- Begin curb and gutter installation
- Continue pressure washing for brick staining
- Continue brick staining
- Begin VCT floor installation
- Begin Arris clip installation
- Begin exterior precast tile installation
- Begin East hardscapes
- Complete ceiling light installation at buildings 2033 & 2040
- Begin installation of cafeteria ceiling grid in building 2031
- Begin replacing roof gutters

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,494,579