

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

April 16, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



South Elevation Canopy Footing



Ceiling Tile in Building 2033



ACM Metal Panels



Epoxy Flooring in Gym Bathrooms



South Elevation Bio Retention Pond



East Elevation Curb and Gutter

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

April 16, 2020



Last Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Completed existing front entry site demo
- Completed ceiling grid installation in new addition
- Began bathroom tile installation in new addition
- Completed installation of South canopy footings
- Continued installing metal coping
- Began first coat of paint in new addition
- Began replacing roof gutters
- Began door installation

This Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Began East elevation curb and gutter
- Began bathroom tile installation in new addition
- Continued first coat of paint in new addition
- Continued replacing roof gutters
- Began ACM metal panel installation
- Began epoxy flooring in new addition
- Began installation of gym flooring

Next Week's Activities:

- Continue brick staining
- Complete VCT floor installation in buildings 2033 and 2040
- Complete storefront installation at main entrance
- Begin wood flooring installation in media center
- Complete East hardscapes
- Continue replacing roof gutters
- Complete canopy footings at East elevation
- Continue door installation
- Complete ACM metal panel installation at new addition
- Complete curb and gutter at East elevation
- Complete gym flooring

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,100,009