

**WEEKLY CONSTRUCTION PROGRESS  
REPORT**  
**Humphries Elementary School**  
May 21, 2020

**Prepared For:** Atlanta Public Schools

**Prepared By:** Seth Nama



East Elevation Canopy



Media Center Wood Floor Staining



Carpet Tile In Building 2050



South Elevation Pavement Milling



Sidewalks At The South Elevation



Roof Gutters And Downspouts At Building 2050

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

May 21, 2020



### Last Week's Activities:

- Completed brick staining
- Completed installing storefront at main entrance
- Completed VCT floor installation in buildings 2050 and 2031
- Continued sidewalk installation at East elevation
- Continued door installation
- Completed wood flooring installation in media center
- Continued prime/ first coat of paint in building 2031
- Completed installation of bathroom partitions
- Began final coat of paint in the new addition
- Began canopy installation at South and East elevations
- Completed casework installation in the new addition
- Began gutter installation on building 2050

### This Week's Activities:

- Continued door installation
- Continued sidewalk installation at East elevation
- Completed wood floor staining in media center
- Continued prime/ first coat of paint in building 2031
- Completed installation of bathroom accessories
- Completed final coat of paint in the new addition
- Completed canopy installation at South and East elevations
- Continued casework installation in buildings 2033 and 2040
- Completed gutter installation on building 2050
- Began prime/ first coat of paint in building 2050
- Completed milling the pavement at the South elevation
- Began sidewalk installation at the South elevation

### Next Week's Activities:

- Complete door installation
- Continue prime/ first coat of paint in building 2050
- Complete casework installation
- Complete carpet tile flooring installation in buildings 2050 and 2031
- Complete sidewalk installation at the South elevation
- Begin paving at the South and East elevations
- Begin sidewalk installation at the East elevation

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$7,738,280