

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

June 19, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



West Elevation Sod



East Elevation Railings



Handicap Signage



Monumental Sign



Painted Gym Entrance



Gym Paint

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

June 19, 2020



Last Week's Activities:

- Continued door installation
- Completed all concrete
- Completed final coat of paint in building 2050
- Completed paving at the East elevation
- Continued carpet tile flooring installation in building 2031
- Completed flagpole installation
- Continued landscape installation
- Completed all flooring installation in building 2050
- Completed base installation in building 2050

This Week's Activities:

- Continued door installation
- Began painting in the gym
- Completed carpet tile flooring installation in building 2031
- Complete painting at the north building entrance, building 2050 entrance, and media center balcony
- Continued landscape installation
- Began installing the monumental sign
- Completed parking lot signage
- Completed railing installation

Next Week's Activities:

- Complete door installation
- Complete landscape installation
- Complete APS loose furnishing installation
- Complete all painting
- Complete parking lot striping
- Complete monumental sign

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$8,427,779