

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Woodson Park Academy & YMCA-ELC
Week Ending: October 16th, 2020

THIS WEEK:

- MEP Overhead continues at WPA & YMCA
- Finishing continues at WPA
- Metal Panel install
- Prime paint at the YMCA
- Tile continues at WPA & YMCA
- Bleacher install
- Pour Clinic slab
- Canopy install at WPA
- Gym floor install continues
- Resinous Flooring install at YMCA Warming Kitchen
- MEP Trim on Main, 2nd and 3rd levels
- VCT continues at WPA
- Sidewalks on east side of WPA
- Glazing install continues at WPA
- COA inspections – delays occurring due to COVID-19 action



Music room flooring installed



Art room seat wall at WPA



WEEKLY CONSTRUCTION PROGRESS REPORT



Canopy install at WPA



Slab prepped to pour at Clinic space



Waterline install at the YMCA



Gym floor sanding

NEXT WEEK – October 19th thru October 23rd:

- Prime paint at the YMCA
- Playground at YMCA to begin
- Glazing at YMCA
- Ceiling tile install at YMCA
- Tile continues at WPA
- Metal Panel install YMCA
- Sidewalks at YMCA
- VCT continues at WPA
- Casework install to start on 3rd level at WPA



WEEKLY CONSTRUCTION PROGRESS REPORT

- Gym Floor install continues at WPA
- MEP trim at 3rd level continue
- Glazing at WPA continues
- COA inspections – delays occurring due to COVID-19 action
- GDOT Permit still not approved

PAYMENT STATUS:

- Gmp#1 \$3,703,488.00
 - Paid to date amount \$3,170,185.97
- GMP#2 \$27,034,273.00
 - Paid to date amount \$22,679,961.94
- GMP#3 \$5,877,688.00
 - Paid to date amount \$2,819,053.71
- GMP#4 \$1,974,712.00
 - Paid to date amount \$712,403.64

WEATHER:

- Total of 0" of rain for the week

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- WPA – November 24, 2020
- YMCA-ELC - November 30, 2020

PREPARED BY:

- Matt Dauber, Carroll Daniel Construction Co.

