

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Woodson Park Academy & YMCA-ELC
Week Ending: October 2nd, 2020

THIS WEEK:

- MEP Overhead continues at WPA & YMCA
- Finishing continues at WPA
- Metal Panel install
- Prime paint at the YMCA
- Tile continues at WPA & YMCA
- Ceiling grid install at YMCA
- Gym floor install continues
- Resinous Flooring install at YMCA Warming Kitchen
- MEP Trim on Main, 2nd and 3rd levels
- Ceiling tile 3rd level at WPA
- Sidewalks on east side of WPA
- Glazing install continues at WPA
- COA inspections – delays occurring due to COVID-19 action



Gym floor install at WPA



Retaining wall guardrail installed



WEEKLY CONSTRUCTION PROGRESS REPORT



WPA water vaults installed



Eastside sidewalks at WPA



YMCA canopy brick topcaps installed



Southside multi-purpose area exterior at YMCA

NEXT WEEK – October 5th thru October 9th:

- Prime paint at the YMCA
- Tile continues at WPA
- Metal Panel install YMCA
- VCT continues at WPA
- Casework install to start on main level at WPA
- Gym Floor install continues at WPA
- MEP trim at 3rd level continue
- Glazing at WPA continues
- COA inspections – delays occurring due to COVID-19 action
- GDOT Permit still not approved



WEEKLY CONSTRUCTION PROGRESS REPORT

PAYMENT STATUS:

- Gmp#1 \$3,703,488.00
 - Paid to date amount \$2,973,648.37
- GMP#2 \$27,034,273.00
 - Paid to date amount \$19,275,272.78
- GMP#3 \$5,877,688.00
 - Paid to date amount \$2,038,955.34
- GMP#4 \$1,974,712.00
 - Paid to date amount \$140,303.57

WEATHER:

- Total of 1" of rain for the week

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- WPA – November 20, 2020
- YMCA-ELC - November 27, 2020

PREPARED BY:

- Matt Dauber, Carroll Daniel Construction Co.

