

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project:** Woodson Park Academy & YMCA-ELC  
**Week Ending:** October 23rd, 2020

## THIS WEEK:

- MEP overhead at YMCA
- Finishing continues at WPA
- Metal Panel install
- Prime paint at the YMCA
- Tile continues at WPA & YMCA
- Canopy install at WPA
- ERRC system install at WPA
- Gym floor install continues
- Clinic framing
- Canopy brick piers
- VCT continues at WPA
- Glazing install continues at WPA & YMCA
- COA inspections – delays occurring due to COVID-19 action



Gym floor striping



West side canopies



# WEEKLY CONSTRUCTION PROGRESS REPORT



Typical classroom casework and flooring



Water vaults set at YMCA



Sidewalk layout north side of YMCA



Observation room glass installed at the YMCA

## **NEXT WEEK – October 26th thru October 30th:**

- Prime paint at the YMCA
- Playground at YMCA
- Glazing at YMCA
- Ceiling tile install at YMCA
- Tile continues at WPA
- Metal Panel install YMCA
- Sidewalks at YMCA
- Canopy brick piers
- VCT continues at WPA
- Clinic MEP overhead
- Landscaping
- Casework to be completed at WPA



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

- Glazing at WPA continues
- COA inspections – delays occurring due to COVID-19 action
- GDOT Permit still not approved

## **PAYMENT STATUS:**

- Gmp#1 \$3,703,488.00
  - Paid to date amount \$3,170,185.97
- GMP#2 \$27,034,273.00
  - Paid to date amount \$22,679,961.94
- GMP#3 \$5,877,688.00
  - Paid to date amount \$2,819,053.71
- GMP#4 \$1,974,712.00
  - Paid to date amount \$712,403.64

## **WEATHER:**

- Total of 0" of rain for the week

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- WPA – November 24, 2020
- YMCA-ELC - November 30, 2020

## **PREPARED BY:**

- Matt Dauber, Carroll Daniel Construction Co.

