

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project:** Woodson Park Academy & YMCA-ELC  
**Week Ending:** October 9th, 2020

## THIS WEEK:

- MEP Overhead continues at WPA & YMCA
- Finishing continues at WPA
- Metal Panel install
- Prime paint at the YMCA
- Tile continues at WPA & YMCA
- Ceiling grid install at YMCA
- Bleacher install
- Gym floor install continues
- Resinous Flooring install at YMCA Warming Kitchen
- MEP Trim on Main, 2<sup>nd</sup> and 3<sup>rd</sup> levels
- VCT continues at WPA
- Sidewalks on east side of WPA
- Glazing install continues at WPA
- COA inspections – delays occurring due to COVID-19 action



Bleacher install at WPA



Casework install at WPA



# WEEKLY CONSTRUCTION PROGRESS REPORT

---



Gas meter installed at WPA



Toilet partition install at WPA



North side of the YMCA



Metal Panel install at South Elevation at YMCA

## **NEXT WEEK – October 12th thru October 16th:**

- Prime paint at the YMCA
- Tile continues at WPA
- Metal Panel install YMCA
- Sidewalks at YMCA



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

- VCT continues at WPA
- Casework install to start on 2nd level at WPA
- Gym Floor install continues at WPA
- MEP trim at 3<sup>rd</sup> level continue
- Glazing at WPA continues
- COA inspections – delays occurring due to COVID-19 action
- GDOT Permit still not approved

## **PAYMENT STATUS:**

- Gmp#1 \$3,703,488.00
  - Paid to date amount \$3,170,185.97
- GMP#2 \$27,034,273.00
  - Paid to date amount \$22,679,961.94
- GMP#3 \$5,877,688.00
  - Paid to date amount \$2,819,053.71
- GMP#4 \$1,974,712.00
  - Paid to date amount \$712,403.64

## **WEATHER:**

- Total of 0” of rain for the week

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- WPA – November 24, 2020
- YMCA-ELC - November 30, 2020

## **PREPARED BY:**

- Matt Dauber, Carroll Daniel Construction Co.

