

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project: Howard Middle School**  
**Week Ending: May 11, 2018**

## **THIS WEEK:**

- OAC Meeting on 05/09
  - Discussing drawing updates
  - Discussing permit updates (LDP, Restoration & Stabilization and Vertical Demo)
- Mock-up of Terrazzo Flooring (Cleaning)
- Temporary Power Pole inspected
- S&W and LAS cleaning closet of old photographs
- Discussion of window installation

## **NEXT WEEK – May 14 thru May 18:**

- Initial brick sample selection
- Vertical Demo (Pending Permit)
- OAC Meeting 05/16
- Procurement of Mock-up brick and mortar
- Power being pulled to field office
- Discussion with S&W regarding 06/01 drawing updates.

## **Budget and Schedule**

Construction Budget: \$46,000,000  
Progress Earned: \$0.00  
Budget Status: On Budget  
Completion Date: July 1, 2020  
Schedule Status: On Schedule

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- July 1, 2020.

## **PREPARED BY:**

- Chris Hubbard, Parrish Construction

## **COPIES TO:**

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Andy Webb, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

Discussion regarding replacement window installation



Terrazzo Floor Mock-Up



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

Field Office Trailers being delivered

