

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: May 25, 2018

THIS WEEK:

- OAC meeting on 05/23
 - Discussing drawing updates
 - Discussing permit updates (LDP, Restoration & Stabilization)
 - Discussing window submittals
- Silt fence and partial tree save continuing.
- Asbestos testing beginning for two metal buildings

NEXT WEEK – May 28 thru June 1:

- Asbestos testing in two metal buildings.
- Abatement of two metal buildings.
- Vertical demo (pending asbestos removal)
- OAC meeting 05/30
- Beginning brick mock-up
- Discussion with S&W regarding 06/01 drawing updates.

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$0.00
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Andy Webb, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

WEEKLY CONSTRUCTION PROGRESS REPORT

Brick mock-up wall being installed



East wing debris removed



WEEKLY CONSTRUCTION PROGRESS REPORT

Construction trailer furniture being delivered



Conference table/chairs in construction trailer

