

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project: Howard Middle School**  
**Week Ending: August 10, 2018**

## **THIS WEEK:**

- Electricians continuing to wire temporary lighting/outlets
- Sitework grading beginning
- Saw cutting for plumbing trenches continuing
- Brick anchors being installed
- Plumbing pipes being installed
- Boring for storm pipe completed
- Storm structures being installed
- Core Roofing mobilizing
- Pressure washing brick

## **NEXT WEEK – August 13 thru August 17:**

- Masonry Restoration subcontractor continuing to clean and install anchors
- Storm piping/temporary pond installation beginning
- Plumbing trenches and installation continuing
- Core Roofing removing existing roof.
- Temporary pond installation continuing along with 7-day letter inspection

## **Budget and Schedule**

Construction Budget: \$46,000,000  
Progress Earned: \$1,438,247.70  
Budget Status: On Budget  
Completion Date: July 1, 2020  
Schedule Status: On Schedule

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- July 1, 2020.

## **PREPARED BY:**

- Chris Hubbard, Parrish Construction

## **COPIES TO:**

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Andy Webb, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

## WEEKLY CONSTRUCTION PROGRESS REPORT

---

Core Roofing mobilizing and installing trash chute



Brick being removed on Northeast stairwell





## WEEKLY CONSTRUCTION PROGRESS REPORT

---

Boring for storm pipe complete



Storm structure at temp pond installed

