

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: August 31, 2018

THIS WEEK:

- Brick anchors being installed
- Core Roofing tearing off the top layer of roof on West Wing
- Detention pond installed on West end of the property
- Detention pond backfill continuing
- Phase 2 demo continuing at chase walls and new door openings
- Begin prepping for lintels for masonry restoration
- Sanitary sewer installation beginning
- Removing and refinishing gym windows continuing
- Plumbing carriers being installed

NEXT WEEK – September 3 thru September 7:

- Masonry Restoration subcontractor continuing to clean and install anchors
- Masonry restoration lintels installation continuing
- Core Roofing removing existing roof continuing on West wing
- Sanitary Sewer installation continuing
- Plumbing carriers installation continuing
- Phase 2 demo continuing
- Removing and refinishing gym windows continuing

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$2,029,829.26
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Andy Webb, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview facing East



Aerial view of jobsite (Facing West)



WEEKLY CONSTRUCTION PROGRESS REPORT

Aerial view of existing building



Roofing tear off on West Wing



WEEKLY CONSTRUCTION PROGRESS REPORT

Sitework beginning on West side of property



Removing existing storm line and structures on West side of property



WEEKLY CONSTRUCTION PROGRESS REPORT

Plumbing fixture carriers being installed on first floor



Gym windows being removed for restoration



WEEKLY CONSTRUCTION PROGRESS REPORT

Gym bleacher restoration sample



Roofing demo trash chute being installed on West Wing

