

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: September 21, 2018

THIS WEEK:

- Brick anchors being installed
- Detention pond A backfill continuing
- Detention pond B backfilling continuing.
- Phase 2 demo continuing at chase walls and new door openings continuing
- Installation of brick lintels continuing
- Installation of brick continuing
- Sanitary sewer installation continuing
- Removing and refinishing gym windows continuing
- Plumbing carriers being installed
- Beginning subgrade for building pad and Northeast parking lot

NEXT WEEK – September 24 thru September 28:

- Masonry Restoration subcontractor continuing to clean and install anchors
- Masonry restoration lintels installation continuing
- Installation of brick continuing
- Sanitary Sewer installation continuing
- Plumbing carriers installation continuing
- Phase 2 demo continuing
- Removing and refinishing gym windows continuing
- Backfilling detention Pond A continuing.
- Continuing subgrade for building pad and Northeast parking lot

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$2,029,829.26
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction

WEEKLY CONSTRUCTION PROGRESS REPORT

- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

Project overview facing Southeast



Project overview facing Northwest



WEEKLY CONSTRUCTION PROGRESS REPORT

Beginning subgrade for Northeast parking lot



Preparing subgrade for addition on West side of property



WEEKLY CONSTRUCTION PROGRESS REPORT

Coping being installed on West Wing



Replacement soldier course above windows (West Wing)

