

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: October 26, 2018

THIS WEEK:

- Brick anchors being installed
- Brick lintels completed on West side of West wing.
- Installation of brick continuing on West wing
- Storm line A installed
- Removing and refinishing gym windows continuing
- Subgrade for building pad and Northeast parking lot continuing
- Plumbing trenches being prepped for concrete
- Southeast parking lot asphalt binder installed.
- Column repair continuing on exterior of West wing

NEXT WEEK – October 29 thru November 2:

- Brick cleaning continuing
- Column repair continuing on exterior of West wing
- Installation of brick continuing on West wing
- Sanitary Sewer installation continuing
- Plumbing trenches being prepped for concrete
- Plumbing vent pipes being installed
- Removing and refinishing gym windows continuing
- Final prep of Northeast parking lot before GAB install
- Removal of scaffold on West side of West wing.

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$2,794,375.75
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview Facing Southeast



Project overview facing West



WEEKLY CONSTRUCTION PROGRESS REPORT

Southeast parking lot asphalt binder installed



Grading continuing on Northeast parking lot



WEEKLY CONSTRUCTION PROGRESS REPORT

Storm line along Howell street



Brick being installed on Northwest corner of West wing

