

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project: Howard Middle School**  
**Week Ending: November 30, 2018**

## **THIS WEEK:**

- Subgrade for building pad and Northeast parking lot continuing
- Curb and gutter installation beginning on Northeast parking lot
- Storm piping installation continuing
- Sanitary Sewer Installation continuing
- Brick restoration continuing East side of West wing
- Brick cleaning continuing on South side of West wing
- Concrete footers beginning
- Refinishing gym windows continuing

## **NEXT WEEK – December 3 thru December 7:**

- Brick cleaning continuing
- Installation of brick continuing on Courtyard side of West wing
- Sanitary Sewer installation continuing
- Storm piping installation continuing.
- Refinishing gym windows continuing
- GAB and curb and gutter install on Northeast parking lot (pending weather)
- Geopier installation beginning
- Concrete footer installation continuing
- Grading for bus lane on South side of existing building

## **Budget and Schedule**

Construction Budget: \$46,000,000  
Progress Earned: \$3,961,243.57  
Budget Status: On Budget  
Completion Date: July 1, 2020  
Schedule Status: On Schedule

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- July 1, 2020.

## **PREPARED BY:**

- Chris Hubbard, Parrish Construction

## **COPIES TO:**

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Doug Braun Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Parrish Construction – Job File

# WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview Facing Southeast



Project overview facing Northwest





## WEEKLY CONSTRUCTION PROGRESS REPORT

---

Concrete footers on North side of new addition



Concrete footers being poured

