

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: January 4, 2019

THIS WEEK:

- Brick restoration beginning on West side of East Wing
- Brick restoration continuing on North side of building
- Concrete footer installation continuing
- Foundation wall installation continuing
- Refinishing gym windows continuing
- GeoPiers installation finishing
- Curb installation continuing for the bus lane
- Grease trap installation beginning

NEXT WEEK – January 7 thru January 11:

- Brick restoration beginning on West side of East Wing
- Brick restoration continuing on North side of building
- Concrete footer installation continuing
- Foundation wall installation continuing
- Refinishing gym windows continuing

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$5,190,396.38
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Doug Braun Parrish Construction
- Sandra Horton, APS
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction
- Parrish Construction – Job File

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview facing Southeast



Project overview facing North



WEEKLY CONSTRUCTION PROGRESS REPORT

Foundation wall for new addition



Rebar installed for foundation wall South side of new addition



WEEKLY CONSTRUCTION PROGRESS REPORT

Aerial view of Area 1 concrete footers and retaining wall facing South



Aerial view of Area 1 concrete footers and retaining wall facing North

