

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: February 15, 2019

THIS WEEK:

- Brick restoration continuing on West side of East Wing
- Concrete footer installation continuing
- Foundation wall installation continuing
- Roofing Pre-Installation Meeting held
- Backfilling foundation walls near auditorium
- Installing foundation wall drainage continuing
- Window Replacement continuing on West side of West Wing.
- Window Replacement beginning on East side of West Wing.
- Roof top unit supports being installed
- MEP Overhead rough-in beginning
- Roof top unit supports being installed

NEXT WEEK – February 18 through February 22:

- Brick restoration continuing on West side of East Wing
- Brick restoration continuing on North side of building
- Concrete footer installation continuing
- Foundation wall installation continuing
- Window replacement continuing on West side of West wing.
- Foundation wall drainage finishing
- MEP rough in continuing inside West Wing

Budget and Schedule

Construction Budget: \$46,000,000
Progress Earned: \$5,190,396.38
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Doug Braun Parrish Construction
- Sandra Horton, APS
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction
- Parrish Construction – Job Fil

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview facing Southeast



Project overview facing Northwest



WEEKLY CONSTRUCTION PROGRESS REPORT

Aerial view of concrete walls and footers for new addition



Aerial view of footing and wall installation facing South



WEEKLY CONSTRUCTION PROGRESS REPORT

Window Installation beginning on West Wing



Roof top unit steel being installed

