

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: March 1, 2019

THIS WEEK:

- Brick restoration continuing on West side of East Wing
- Brick restoration continuing on North side of existing building
- Concrete footer installation continuing
- Foundation wall installation continuing
- Window replacement beginning on East side of West Wing.
- MEP overhead rough-in continuing
- Backfilling of retaining walls beginning
- Existing building structural steel being installed
- Under slab plumbing continuing
- Prepping for slab on grade

NEXT WEEK – March 4 through March 8:

- Brick restoration continuing on West side of East Wing
- Brick restoration continuing on North side of building
- Concrete footer installation continuing
- Foundation wall installation continuing
- Window replacement continuing on East side of West wing.
- MEP rough in continuing inside West Wing
- Placing slab on grade in Area 5.

Budget and Schedule

Construction Budget: \$46,000,000.00
Progress Earned: \$ 7,773,931.43
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Chris Hubbard, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Doug Braun Parrish Construction
- Sandra Horton, APS
- Dave Yuhás, Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction
- Parrish Construction – Job File

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview facing Northwest



West side of West wing window installation



WEEKLY CONSTRUCTION PROGRESS REPORT

Aerial view of concrete walls and footers for new addition



Aerial view of footing and wall installation facing South



WEEKLY CONSTRUCTION PROGRESS REPORT

Window installation on Southwest stair tower



MEP Rough-In beginning on 4th floor

