

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: April 12, 2019

THIS WEEK:

- Brick restoration continuing on East side of East Wing and North side of building
- MEPS rough in continuing interior West Wing and East Wing
- Under slab electrical and plumbing continuing in Area 5.
- Plaster repair – Existing Building West and East Wing
- Area 1 steel detailing Complete
- West Wing TPO Roof
- Window Replacement
- West & East Wings Soffit and Partition Framing
- Area 5 Slab Subgrade Prep

NEXT WEEK – April 15 through April 19:

- Brick restoration continuing on East side of East Wing and North side of building
- MEPS rough in continuing interior West Wing and East Wing
- Under slab electrical and plumbing continuing in Area 5.
- Plaster repair – Existing Building West Wing
- Area 1 steel detailing Complete
- West Wing TPO Roof
- Window Replacement
- West & East Wings Soffit and Partition Framing
- Area 5 Slab Subgrade Prep

Budget and Schedule

Construction Budget: \$46,000,000.00
Progress Earned: \$ 9,238,430.87
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Shaun Lindsey, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Doug Braun Parrish Construction
- Sandra Horton, APS
- Dave Yuhas, Parrish Construction
- Art Cofelice, Parrish Construction
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction

WEEKLY CONSTRUCTION PROGRESS REPORT

Project overview facing Northwest



Project overview facing SE with Area 1 Steel Ongoing



WEEKLY CONSTRUCTION PROGRESS REPORT

Aerial view of concrete walls and footers for new addition



West Wing TPO Progress



WEEKLY CONSTRUCTION PROGRESS REPORT

3rd Floor – East Wing – Replacement Windows



East Wing – Replacement Windows

