

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project: Howard Middle School**  
**Week Ending: November 1, 2019**

## **THIS WEEK:**

- MEPS rough in continuing interior of existing bldg, Area 2, Area 3, & Area 5
- West & East Wings interior wall gyp lamination
- Fire proofing continuing in Area 2 and 5
- Area 2 CFM Framing
- Area 5 Curtain Wall Install
- Area 2 Existing Bldg Painting
- Area 1 Metal Wall Panel Insulation and z-girts
- Area 2 and 5 Sheathing and waterproofing
- Area 1, 2 and 5 Metal Framing

## **NEXT WEEK – November 4 – November 8:**

- MEPS rough in continuing interior of existing bldg, Area 2, Area 3, & Area 5
- Fire proofing continuing in Area 2 and 5
- Area 2 CFM Framing
- Area 5 Curtain Wall Install
- Area 2 Existing Bldg Painting
- Area 1 Metal Wall Panel Insulation and z-girts
- Area 2 and 5 Sheathing and waterproofing
- Area 1, 2 and 5 Metal Framing

## **Budget and Schedule**

Construction Budget: \$ 46,000,000.00  
Progress Earned: \$ 23,538,910.88  
Budget Status: On Budget  
Completion Date: July 1, 2020  
Schedule Status: On Schedule

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- July 1, 2020.

## **PREPARED BY:**

- Chris Hubbard, Parrish Construction

## **COPIES TO:**

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Art Cofelice, Parrish Construction
- Sandra Horton, APS
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

Site view looking Northeast



Area 2 Admin Exterior Progress



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

Area 2 Media Framing and Stairs



Area 5 Curtainwall



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

## Area 2 – Existing – 2<sup>nd</sup> Floor Corridor Finishing

