

# WEEKLY CONSTRUCTION PROGRESS REPORT

**Project:** Beecher Hills Elementary Additions & Renovations  
**Week Ending:** March 28, 2019

## THIS WEEK:

- Gymnasium North wall brick complete
- Gymnasium View
- Installing wood at Bleachers at Gym
- Safety Briefing to fly units on roof with Helicopter
- Hanging Spiral Duct in Gymnasium
- Hanging Duct work at Overlook
- Block fill painting at Gym
- Overhead View of New Roofing



*Gymnasium North wall brick complete*



*Gymnasium View*



*Installing wood at Bleachers at Gym*



*Safety Briefing to fly units on roof with Helicopter*

# WEEKLY CONSTRUCTION PROGRESS REPORT



*Hanging Spiral Duct in Gymnasium*



*Hanging Ductwork at Overlook*



*Blockfill Painting at Gym*



*Overhead View of New Roofing*

## **NEXT WEEK – Mar 31 thru Apr 6:**

- Refrigerant Piping ongoing
- MEP Rough-ins at Gym ongoing
- Ceiling grid ongoing

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

## **Budget and Schedule**

Construction Budget: \$8,500,000.00  
Progress Earned: \$7,464,687.47  
Budget Status: On Budget  
Completion Date: June 1, 2019  
Schedule Status: On Schedule

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- June 1, 2019

## **PREPARED BY:**

- Steven Carter, Carroll Daniel Construction Co.

## **COPIES TO:**

- Theondrae Reid, APS
- Shawn Hamlin, BRPH
- John Stephenson, BRPH
- David Stone, CDCC
- Diana Carter, CDCC
- Cary Flake, CDCC
- CDCC – Job File