

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 15, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Aerial View



Aerial View



Classroom Millwork and Floor Demolition



New Building Addition Pad Grading



Media Center Select Interior Demolition



Theater Floor Removal

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 15, 2019



Last Week's Activities:

- Completed building slab removal
- Completed building foundation removal
- Continued select interior building demolition
- Completed MEP demolition
- Continued interior door removal
- Continued ceiling removal
- Began floor removal
- Completed building entry removal

This Week's Activities:

- Begin building addition pad grading
- Completed select interior building demolition
- Completed floor removal
- Began millwork removal
- Began select interior wall framing
- Began door removal

Next Week's Activities:

- Begin building foundations
- Install foundations rebar
- Pour building foundations
- Complete door removal
- Complete millwork removal
- Complete tack board removal
- Start exterior mockup

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$598,739