

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 22, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Gym Multipurpose Room Floor Removal



Theater Ceiling Grid Removal



Exterior Mockup Front View



New Building Addition Foundation Rebar



Building 2032 Select Interior Demolition



New Building Addition Pad Graded

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 22, 2019



Last Week's Activities:

- Begin building addition pad grading
- Completed select interior building demolition
- Completed floor removal
- Began millwork removal
- Began select interior wall framing
- Began door removal

This Week's Activities:

- Completed door removal
- Completed millwork removal
- Completed tack board removal
- Began building foundations layout
- Began building foundations rebar
- Started exterior mockup

Next Week's Activities:

- Continue building foundations
- Install foundations rebar
- Pour building foundations
- Begin existing sanitary line removal
- Begin sanitary line reroute
- Continue exterior mockup

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$598,739