

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 29, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Excavating New Building Foundation



New Building Foundation Rebar



Foundations at Stair 2



New Building Foundation



Saw Cutting for New Water Lines



New Ductwork at New Media Center

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 29, 2019



Last Week's Activities:

- Completed door removal
- Completed millwork removal
- Completed tack board removal
- Began building foundations layout
- Began building foundations rebar
- Started exterior mockup

This Week's Activities:

- Continued building foundations
- Continued installing foundations rebar
- Poured building foundations at Stair 2
- Began ductwork installation at building #2031
- Began saw cutting in building #2032
- Completed wall removal in media center

Next Week's Activities:

- Continue building foundations
- Continue install foundations rebar
- Pour remaining building foundations
- Begin existing sanitary line removal
- Begin sanitary line reroute
- Continue exterior mockup

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$598,739