

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

September 5, 2019

**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Building Foundation and Anchor Bolts



Excavating for Underground Plumbing



Exterior Mockup Front View



Sanitary Sewer Structure Installation



Interior Framing at Building 2032



Interior Framing at Media Center

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

September 5, 2019



### Last Week's Activities:

- Continued building foundations
- Continued installing foundations rebar
- Poured building foundations at Stair 2
- Began ductwork installation at building #2031
- Began saw cutting in building #2032
- Completed wall removal in media center

### This Week's Activities:

- Completed building foundations
- Completed install foundations rebar
- Poured remaining building foundations
- Began existing sanitary line removal
- Began sanitary line reroute
- Continued exterior mockup
- Began framing in building #2032
- Completed duct work installation at media center
- Began framing in media center
- Began masonry for stair 2
- Completed interior demolition
- Installed new supply lines in building 2032
- 

### Next Week's Activities:

- Complete sanitary line reroute
- Begin slab on grad prep
- Continue block at stair 2
- Begin domestic water reroute
- Continue exterior mockup
- Begin refrigerant line removal

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,115,373