

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

September 13, 2019



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Existing Main Building Front Entrance



Existing Main Building Bus Loop



Existing Main Level Hallway



Existing Second Floor Bathroom Fixtures



Existing Second Level Classroom



Existing Main Level Classroom

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

September 13, 2019



Last Week's Activities:

- Atlanta Public Schools began abatement of main building

This Week's Activities:

- Atlanta Public Schools continued abatement of main building
- Atlanta Public Schools continued owner equipment removal

Next Week's Activities:

- Winter Construction to begin selective MEP demolition
- Winter Construction to begin ceiling grid tile removal

Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$373,962