

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

September 19, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Building Addition Foundation Rebar



Building Addition Slab On Grade



STEM Lab Metal Studs



Building 2033 Hallway CMU Block Wall



Sidewalk Demo at Sanitary Relocation



Sanitary Sewer Structure Installation

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

September 19, 2019



Last Week's Activities:

- Continued sanitary line reroute
- Began slab on grad prep
- Continued block at stair 2
- Began metal stud infill in renovation buildings
- Continued exterior mockup
- Began refrigerant line removal
- Completed underground plumbing
- Completed plumbing reroutes in building 2032
- Began CMU block infill in building 2033

This Week's Activities:

- Continued sanitary line reroute
- Poured slab on grade
- Continued CMU block at stair 2
- Continued exterior mockup
- Continued refrigerant line removal
- Continued interior framing
- Continued CMU block infill in building 2033
- Completed underground plumbing in building 2033
- Completed framing in building 2032

Next Week's Activities:

- Begin new ductwork install in building 2032
- Begin asphalt removal in rear parking lot
- Complete block at stair 2
- Continue domestic water reroute
- Continue exterior mockup
- Continue refrigerant line removal
- Complete CMU block infill
- Complete sanitary line reroute

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,115,37