

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

September 20, 2019



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Site Fencing at Front of Building



Bathroom Fixture Demolition



Media Center Ceiling Grid Demolition



Classroom Millwork Removal



Hallway Locker Demolition



Classroom Interior Door Demolition

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

September 20, 2019



### Last Week's Activities:

- Atlanta Public Schools completed abatement of main building
- Atlanta Public Schools completed owner equipment removal

### This Week's Activities:

- Installed jobsite perimeter fencing
- Installed APS SPLOST signage
- Began selective MEP demolition
- Began selective interior demolition

### Next Week's Activities:

- Install jobsite signage
- Continue selective MEP demolition
- Continue selective interior demolition
- Begin service inventory of existing HVAC equipment

### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$373,962