

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

October 10, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Building Addition Steel Erection



Building Addition Steel Erection



Asphalt Demolition at Rear Parking Lot



Domestic Water Reroute



Building 2040 Interior Framing



Building 2031 Underground

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

October 10, 2019



Last Week's Activities:

- Continued CMU block Infill
- Continued CMU block at Stair 2
- Continued refrigerant line removal
- Completed overhead MEP in building 2033
- Continued asphalt removal in rear parking lot
- Completed new ductwork install in building 2032
- Began level 1 steel erection at new building addition
- Began level 2 beams at new building addition
- Began domestic water reroute
- Continued framing in boiler room

This Week's Activities:

- Began FDC lines
- Began new ductwork install in building 2040
- Began level 2 decking at new building addition
- Completed level 1 steel erection at new building addition
- Completed level 2 beams at new building addition
- Continued domestic water reroute
- Continued interior framing at buildings 2040, 2033 & 2032

Next Week's Activities:

- Begin sprinkler system install at buildings 2032 & 2033
- Begin shingle roof replacement on building 2032
- Complete level 2 decking at new building addition
- Continue domestic water reroute
- Continue new ductwork install in building 2040

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883