

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

October 11, 2019



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Gymnasium Flooring Demolition



First Floor Hallway Partition Demolition



First Floor Classroom Partition Demolition



Gymnasium Boiler Room Partition Demolition



Gymnasium Showers Partition Demolition



Gymnasium Bathroom Partition Demolition

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

October 11, 2019



### Last Week's Activities:

- Continued selective MEP demolition
- Continued selective interior demolition
- Continued service inventory of existing HVAC equipment
- Completed survey of existing electrical planes
- Completed cleanout of existing grease traps

### This Week's Activities:

- Continued selective MEP demolition
- Continued selective interior demolition
- Completed service inventory of existing HVAC equipment

### Next Week's Activities:

- Begin second floor interior framing layout
- Continue selective MEP demolition
- Continue selective interior demolition

### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$465,806