

**WEEKLY CONSTRUCTION PROGRESS
REPORT**
Humphries Elementary School
October 17, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Building Addition Aerial View



Building Addition Floor 2 Decking



Front View of Exterior Mockup



Fire Department Connection



Domestic Water Meter Vault



Building 2032 Sprinkler Piping

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

October 17, 2019



Last Week's Activities:

- Began new ductwork install in building 2040
- Began level 2 decking at new building addition
- Completed level 1 steel erection at new building addition
- Completed level 2 beams at new building addition
- Continued domestic water reroute
- Continued interior framing at buildings 2040, 2033 & 2032

This Week's Activities:

- Began sprinkler system installation at building 2032
- Completed shingle roof replacement on building 2031
- Completed level 2 decking at new building addition
- Continued domestic water reroute
- Completed new ductwork install in building 2040

Next Week's Activities:

- Begin canopy drainage system
- Complete building 2030 steel detailing
- Complete sprinkler system install at building 2032
- Begin sprinkler system install at building 2033

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883