

**WEEKLY CONSTRUCTION PROGRESS
REPORT**
Atlanta College and Career Academy
October 18, 2019



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Media Center Framing



Second Floor Classroom Framing



First Floor Hallway Partition Demolition



First Floor Classroom Partition Demolition



First Floor Bathroom Partition Demolition



Cafeteria Kitchen CMU Wall Demolition

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

October 18, 2019



Last Week's Activities:

- Continued selective MEP demolition
- Continued selective interior demolition
- Completed service inventory of existing HVAC equipment

This Week's Activities:

- Began second floor interior framing
- Continued selective MEP demolition
- Continued selective interior demolition

Next Week's Activities:

- Begin saw cutting for underground plumbing
- Continue selective MEP demolition
- Continue selective interior demolition

Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$465,806