

**WEEKLY CONSTRUCTION PROGRESS
REPORT**
Humphries Elementary School
October 31, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Building 2040 Admin Office New Drywall



Building 2040 Classroom New Drywall



Building 2031 Bathroom Framing



Building 2040 Sprinkler Piping



Asphalt Roofing Materials on Site



Roof Insulating Materials on Site

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

October 31, 2019



Last Week's Activities:

- Began canopy drainage system
- Began building 2030 roof decking
- Began sprinkler system install at building 2033
- Completed building 2030 steel detailing
- Completed sprinkler system installation at building 2032
- Completed shingle roof replacement on building 2031
- Continued domestic water reroute
- Installed gymnasium lighting

This Week's Activities:

- Continued domestic water reroute
- Continued canopy drainage system
- Began bent plate installation at building 2030
- Continued CMU block infill at building 2032
- Continued CMU block infill at building 2033
- Continued roofing at buildings 2040 & 2030
- Continued drywall installation at building 2031
- Continued sprinkler system installation at buildings 2033 & 2040

Next Week's Activities:

- Complete bent plate installation at building 2030
- Complete building 2033 sprinkler installation
- Complete building 2040 sprinkler installation
- Pour building 2030 elevated slab
- Begin Stormtech at parking lot
- Begin exterior framing of building 2030
- Begin building 2031 sprinkler installation

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883