

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

November 07, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Drywall Installation at Main Lobby



Drywall Installation at Second Floor Hallway



Drywall Installation at Second Floor Hallway



Hollow Metal Frames on Site



Building 2030 Level 2 Decking Completion



Meter Installations at Water Main

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

November 07, 2019



Last Week's Activities:

- Continued domestic water reroute
- Continued canopy drainage system
- Began bent plate installation at building 2030
- Continued CMU block infill at building 2032
- Continued CMU block infill at building 2033
- Continued roofing at buildings 2040 & 2030
- Continued drywall installation at building 2031
- Continued sprinkler system installation at buildings 2033 & 2040

This Week's Activities:

- Completed bent plate installation at building 2030
- Completed sprinkler system installation at building 2033 & 2040
- Completed domestic water reroute
- Poured building 2030 elevated slab
- Complete underground kitchen plumbing
- Began door frame installation at building 2032
- Began roof installation at building 2033 & 2040
- Continued drywall installation at building 2031

Next Week's Activities:

- Begin final grading
- Begin Stormtech at parking lot
- Begin exterior framing of building 2030
- Continue roof installation at building 2033 & 2040
- Begin roof decking at building 2030
- Begin CMU block infill at building 2032
- Begin ductwork installation at building 2031

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883