

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

December 06, 2019



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Concrete Slab at Culinary Arts Lab




Metal Framing at Culinary Arts Lab




Drywall Installation at Auto/Aviation Labs



Drywall Installation at HVAC Lab



Slab Preparation at Auto/Aviation Labs



Sprinkler Pipe Installation at Second Floor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

December 06, 2019



Last Week's Activities:

- Continued CMU block infill
- Continued first floor ductwork installation
- Continued second floor ductwork installation
- Continued in-wall electrical rough in
- Continued interior framing
- Continued demo for openings at Automotive & Aviation Labs
- Continued plumbing rough in at Automotive & Aviation Labs
- Continued sprinkler piping installation
- Completed underground electrical rough in at Culinary Arts Lab
- Continued slab preparation at Culinary Arts Lab

This Week's Activities:

- Poured slab at Culinary Arts Lab
- Continued CMU block infill
- Continued first floor ductwork installation
- Continued second floor ductwork installation
- Continued in-wall electrical rough in
- Continued interior framing
- Continued plumbing rough in at Automotive & Aviation Labs
- Continued slab prep at Automotive & Aviation Labs
- Continued sprinkler piping installation
- Poured slab at Automotive & Aviation labs

Next Week's Activities:

- Continue CMU block infill
- Complete first floor ductwork installation
- Complete second floor ductwork installation
- Continue in-wall electrical rough in
- Continue in-wall plumbing rough in
- Continue interior framing
- Continue angle supports installation at first floor.
- Continue demo for openings at Automotive & Aviation Labs
- Continue sprinkler piping installation
- Begin demolition of asphalt drive at Auto & Aviation Labs

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

December 06, 2019



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,714,024