

**WEEKLY CONSTRUCTION PROGRESS
REPORT**
Humphries Elementary School
December 12, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Air Barrier at New Building Addition



Platform Installation at New Media Center



Window Framing Installation



Interior Framing at New Building Addition



Water Vault Installation



Window Framing at New Building Addition

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

December 12, 2019



Last Week's Activities:

- Began building 2031 ductwork installation
- Completed interior framing at new addition
- Continued hanging HI drywall at new addition
- Completed roof installation at building 2033 & 2040
- Completed roof installation at new addition
- Continued MEP installation at new addition
- Continued sprinkler system installation at building 2031 & 2032
- Continued ceiling grid installation at building 2032
- Continued AWB at new addition
- Continued MEP/low voltage overhead at buildings 2033 & 2040
- Completed final grading (east)
- Completed exterior sheathing at new addition

This Week's Activities:

- Set roofing units at buildings 2030
- Completed interior HI drywall installation
- Completed AWB at new addition
- Completed MEP/low voltage overhead at buildings 2033 & 2040
- Continued east hardscapes
- Completed building 2032 sprinkler system
- Began building 2032 exterior brick point up
- Began ceiling grid installation at buildings 2031, 2033 & 2040

Next Week's Activities:

- Set roofing units at building 2030
- Building 2032 HVAC start up
- Complete building 2032 sprinkler system
- Continue ceiling grid installation at building 2031

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883