



Weekly Construction Progress Report

Howard Middle School
Week Ending: 7/10/20

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Area 3 Final Painting continuing
- Mark Products Casework Install continuing
- Fire Alarm and Low Voltage Startups
- Interior Glass Install continuing
- Gym Wood Flooring poly install
- Elevator 1 pre-inspection punchout
- Final Cleaning continuing
- Owner FF&E Move-in on-going
- A/E Punchout
- Local Final Inspections
- Auditorium seating installation beginning
- Kitchen Health Department Inspection complete
- Final landscaping on going

NEXT WEEK: 7.13.20 – 7.17.20

- Area 3 Final Painting completing
- Mark Products Casework Install
- Fire Alarm and Low Voltage Startups
- Interior Glass Install completing
- Gym Wood Flooring striping
- Elevator 1 install complete
- Final Cleaning continuing
- Owner FF&E Move-in on-going
- A/E Punchout
- Local Final Inspections
- Final landscaping ongoing



Budget & Schedule

BUDGET

Construction Budget

- \$46,000,000.00

Budget Status

- \$42,642,548.67

SCHEDULE

Completion Date

- July 17,2020



ADDITIONAL INFO

- Completed By
 - Chris Hubbard
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - John Rood, PCG
 - Art Cofelice, PCG
 - Chris Hubbard, PCG
 - Shaun Lindsey, PCG



Photo Updates

Site View Looking Northeast



Site View looking East



Photo Updates

Auditorium Seating Install



FF&E Move-in on going



Photo Updates

Media Center Furniture



Cafeteria Tables Stored



Photo Updates

Area 2 – Wheelchair Lift Install



Existing gym wood floor install

