

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Howard Middle School
Week Ending: January 17, 2020

THIS WEEK:

- MEPS rough in continuing interior of Area 2 and Area 3
- MEP Fixtures in Area 2 and 5
- Area 2 and 4 CFM Framing
- Area 2 and 5 Curtain Wall and sunshades Install
- Exterior Curb, Gutter, GAB, sidewalks
- Area 1, 2, 5 Painting
- Area 2 Wall Tile
- Area 5 Metal Wall Panel, Insulation, and z-girts
- Media Nichiha insulation a z-girts
- Area 4 Sheathing and waterproofing
- Area 3 and 5 hang and finish gyp
- Misc Steel install and detailing
- Area 4 Brick

NEXT WEEK – January 27 – January 31:

- MEPS rough in continuing interior of Area 2 and Area 3
- MEP Fixtures in Area 2 and 5
- Area 2 and 4 CFM Framing
- Area 2 and 5 Curtain Wall and sunshades Install
- Exterior Curb, Gutter, GAB, sidewalks
- Area 1, 2, 5 Painting
- Area 2 Wall Tile
- Area 5 Metal Wall Panels, Insulation, and z-girts
- Media Nichiha insulation a z-girts
- Area 4 Sheathing and waterproofing
- Area 3 and 5 hang and finish gyp
- Misc Steel install and detailing
- Area 4 Brick

Budget and Schedule

Construction Budget: \$ 46,000,000.00
Progress Earned: \$ 33,955,359.27
Budget Status: On Budget
Completion Date: July 1, 2020
Schedule Status: On Schedule

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- July 1, 2020.

PREPARED BY:

- Shaun Lindsey, Parrish Construction

COPIES TO:

- Danny Gutlay, APS
- John Rood, Parrish Construction
- Art Cofelice, Parrish Construction
- Sandra Horton, APS
- Shaun Lindsey, Parrish Construction
- Travis Disbro, Parrish Construction

WEEKLY CONSTRUCTION PROGRESS REPORT

Site Looking NW



Area 2 – Media - Nichiha Composite Panels



WEEKLY CONSTRUCTION PROGRESS REPORT

Area 2 Existing Wall Tile



WEEKLY CONSTRUCTION PROGRESS REPORT

Area 2 Existing Corridor



WEEKLY CONSTRUCTION PROGRESS REPORT

Area 2 Existing Corridor



Elevator Equipment on site

