



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 10/16/20

THIS WEEK

- Tree removal completed
- Demolition of flooring, ceilings, and walls continuing in Area 3 and 4 continuing
- Electrical and Plumbing rough-in continuing in Area 1 and 2.
- HVAC relocation continuing
- New media center grading continuing
- Media Center underground plumbing beginning
- New gym addition site demolition beginning

NEXT WEEK: 10.19.20 – 10.23.20

- Demolition of flooring, ceilings, and walls continuing in Area 4 finishing
- Electrical and Plumbing rough-in continuing in Area 1 and 2.
- HVAC relocation continuing
- Metal stud walls installation beginning in Area 1
- Media center grading continuing
- Media Center plumbing finishing
- Media center slab on grade prep beginning

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$421,596.53

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Media Center U/G plumbing



Storm structures delivered



1st Floor- Area 3
Floor Demo



Gym addition
demolition

