



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 10/30/20

THIS WEEK

- Demolition of flooring, ceilings, and walls continuing in Area 3 and 4 continuing
- Electrical and Plumbing rough-in continuing in Area 1 and 2.
- Plumbing rough-in continuing in Area 3
- HVAC relocation continuing
- New gym addition grading beginning
- Underground storm pond and storm structures installation continuing
- Media Center footing installation complete
- Media Center and vestibule slab on grade prep beginning
- Fire Suppression rough-in beginning in Area 1
- Metal stud install continuing in Area 1 and beginning in Area 2

NEXT WEEK: 11.02.20 – 11.06.20

- Electrical and plumbing rough-in continuing in Area 2 and Area 3.
- HVAC relocation continuing
- Metal stud walls installation continuing in Area 1 and Area 2
- Media center slab on grade
- Vestibule slab on grade
- New gym addition grading continuing
- Underground storm pond installation continuing
- Fire suppression continuing in Area 1.

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$638,977.79

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Media Center SOG
prep



Metal framing
beginning



Storm Structure
Install



Underground
plumbing Area 3

