



# Weekly Construction Progress Report

## Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 11/20/20

### THIS WEEK

- Electrical and Plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- New gym footings beginning
- Fire Suppression rough-in continuing in Area 1 & 2
- Metal stud install continuing in Area 2 and beginning in Area 3
- Masonry patching beginning
- Fire alarm upgrades continuing

### NEXT WEEK: 11.23.20 – 11.27.20

- Electrical and plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- Metal stud walls installation continuing in Area 2 & 3
- Plumbing and electrical underslab beginning
- Fire suppression continuing in Area 1 & 2.
- Roofing beginning on auditorium/cafeteria building
- Fire alarm upgrades continuing
- Thanksgiving 11/26-11/27

### BUDGET

#### Construction Budget

\$10,900,000.00

#### Budget Status

\$638,977.79

Completed By:  
Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo Updates

New gym footings



Plumbing rough-in Area 1



Metal stud install  
Area 3



Masonry  
patching

