



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 11/27/20

THIS WEEK

- Electrical and Plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- New gym footings finishing
- Gym foundation block beginning
- Fire Suppression rough-in continuing in Area 1 & 2
- Metal stud install continuing in Area 2 and beginning in Area 3
- Masonry patching continuing
- Roofing beginning
- Fire alarm upgrades continuing
- Drywall installation beginning
- Thanksgiving 11/26

NEXT WEEK: 11.30.20 – 12.04.20

- Electrical and plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- Metal stud walls installation continuing in Area 2, 3 & 4
- Fire suppression continuing in Area 1 & 2.
- Roofing continuing on auditorium/cafeteria building
- Fire alarm upgrades continuing
- Gym cast in place concrete walls installation beginning
- Door frame installation beginning

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$638,977.79

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Reroofing
beginning



Gym foundation
walls



Fire Sprinkler
Install



Masonry
patching

