



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 12.11.2020

THIS WEEK

- Electrical and plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- Metal stud walls installation continuing in Area 2, 3 & 4
- Drywall installation beginning
- Fire suppression continuing in Area 1, 2 and 3
- Roofing finishing on auditorium/cafeteria building
- Fire alarm upgrades finishing
- Gym building pad grading beginning
- Door frame installation continuing
- Media Center and Vestibule structural steel install beginning

NEXT WEEK: 12.14.20 - 12.18.20

- Electrical and plumbing rough-in continuing in Area 2, 3 & 4.
- HVAC relocation continuing
- Metal stud walls installation continuing in Area 2, 3 & 4
- Drywall installation continuing
- Fire suppression continuing in Area 1, 2 and 3
- Roofing beginning on Area 2 (North classroom wing)
- Underslab electrical and plumbing beginning
- Door frame installation continuing
- Media Center and Vestibule structural steel install continuing

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$2,204,953.25

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Electrical in-wall
rough-in



Media center
structural steel



Gym building pad

Auditorium
handicap ramp

