



Weekly Construction Progress Report

Howard Middle School

Week Ending: 6/05/20

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP Fixtures and trim out in Area 1, 3, 4, & 5
- Area 4/Bridge Curtain Wall
- Exterior Curb, Gutter, GAB, Sidewalks
- Area 4 Metal Wall Panel and ACM
- MEP Startups
- Area 1,2,3, and 5 Final Painting
- Mark Products Casework Install
- Fire Alarm and Low Voltage Startups
- Expansion Control and Control Joint Caulking
- Interior Glass Install
- Plaster Prep and Repair
- Sod and Ground Coverings
- Flooring and Wall Base Install Area 2, 3, and 5
- Interior and Exterior Handrail Installation
- Site Fencing
- Final Cleaning

NEXT WEEK: 6.8.20 – 6.12.20

- MEP Fixtures and trim out in Area 1, 3, 4, & 5
- Area 4/Bridge Curtain Wall
- Exterior Curb, Gutter, GAB, Sidewalks
- Area 4 Metal Wall Panel and ACM
- MEP Startups
- Area 1,2,3, and 5 Final Painting
- Mark Products Casework Install
- Fire Alarm and Low Voltage Startups
- Expansion Control and Control Joint Caulking
- Interior Glass Install
- Plaster Prep and Repair
- Sod, Athletic Field, and Ground Coverings
- Flooring and Wall Base Install Area 2, 3, and 5
- Interior and Exterior Handrail Installation
- Site Fencing
- Final Cleaning



Budget & Schedule

BUDGET

Construction Budget

- \$46,000,000.00

Budget Status

- \$41,732,764.57

SCHEDULE

Completion Date

- July 1,2020

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 1, 2020
- Completed By
 - Shaun Lindsey
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - John Rood, PCG
 - Art Cofelice, PCG
 - Chris Hubbard, PCG
 - Shaun Lindsey, PCG



Photo Updates

Site View Looking NW



Media Center



Photo Updates

Historic Classroom



Historic Classroom



Photo Updates

Gym HVAC Trim Out



Existing Classroom Building – Final Cleaned
Lv 3-4



Photo Updates

Area 5 Science Rooms



Media Center



Photo Updates

Area 2 – Technology Room



Area 4 Looking North into Existing Bldg



Photo Updates

Play Field Irrigation



Area 5 Bus Loop

